GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

Panchayat Raj & Rural Development Department - East Godavari District – R&R Grant – "Providing Houses and Civic amenities to R&R Colony at Peda Bheempally – II Layout of Devipatnam Mandal" with estimated cost of Rs.1163.67 lakhs – 3rd Extension of Agreement Time for 253 (two hundred and fifty three) days i.e. upto 09.08.2021 - Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT

G.O.RT.No. 98 **Dated: 25-02-2021**

Read the following:-

1. G.O.Rt.No.239, PR & RD (Progs.II) Dept., dt.18.05.2020.
2. G.O.Rt.No.533, PR & RD (Progs.II) Dept., dt.22.09.2020.
3. From the Engineer-in-Chief, PR., A.P., Vijayawada letter No.NG3/DEE II/EG/R&R Grant/EOAT-Pedabheempalle II/2021, dt.20.01.2021.

…..

O R D E R:-

In the G.O. first read above, Extension of Agreement Time (EoAT) orders were issued up to 31.05.2020 without liquidated damages as delay is not attributable to the contractor in respect of the work "Providing Houses and Civic amenities to R&R Colony at Peda Bheempally – II Layout of Devipatnam Mandal" with estimated cost of Rs.1163.67 lakhs. Further EoAT orders were issued for the second time up to 29.11.2020 vide G.O. second read above.

2. In the circumstances reported by the Engineer-in-Chief, PR., A.P., Vijayawada, in the reference third read above, Government after careful examination of the proposal, hereby accord extension of agreement time for the 3rd time for 253 (two hundred and fifty three days only) as against 355 days as requested for, i.e. up to 09.08.2021, as 102 days heavy rain fall could not considered as valid ground for grant of EoAT.

3. The Engineer-in-Chief, PR., A.P., Vijayawada shall take further necessary action in the matter accordingly.

4. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR., A.P., Vijayawada
The Superintending Engineer, PR., Kakinada
Copy to:-
The P.S. to M (PR & RD, Geology & Mines)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/Sf

// FORWARDED:: BY ORDER //

SECTION OFFICER